

Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

We take pride in what we do and work hard to deliver developments our customers will enjoy living in.

As well as building high quality homes, our developments are designed to include the necessary infrastructure, useful amenities, leisure facilities and green open spaces. The table below gives details of the works which are in progress and are planned to be/will be delivered at Ludlow Grange, Ludlow. The works are also shown on the plan below. The timescales provided for completion of works are indicative and may be subject to change based on external market factors. For information on progress of these works please check the Development website accessed via www.crestnicholson.com

Schedule of Remaining Works to Parcel

Plan Ref	Description	Remaining Works	Is a Third Party Responsible for Completing?	Forecast Date for Works Completion
1	Adoptable Road	Complete final surfacing	NO	Q4 27
2	Adoptable Road	Complete final surfacing	NO	Q4 25
3	Adoptable Road	Complete final surfacing	NO	Q4 27
4	Adoptable Road	Complete final surfacing	NO	Q2 26
5	Adoptable Road	Complete final surfacing	NO	Q4 25
6	Adoptable Road	Complete final surfacing	NO	Q4 27
7	Adoptable Road	Complete soft landscape works	NO	Q2 27
8	Adoptable Road	Complete soft landscaping	NO	Q2 27
9	Adoptable Road	Complete soft landscaping	NO	Q4 27
10	Private Road	Complete final surfacing	NO	COMPLETE
11	Private Road	Complete final surfacing	NO	COMPLETE
12	Private Road	Complete final surfacing	NO	COMPLETE



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

13	Private Road	Complete final surfacing	NO	COMPLETE
14	Private Road	Complete soft landscape works	NO	Q4 25
15	Private Road	Complete works	NO	Q4 25
16	Private Road	Complete final surfacing	NO	Q4 27
17	Private Road	Complete final surfacing	NO	Q4 27
18	Private Road	Complete final surfacing	NO	Q4 27
19	Private Road	Complete final surfacing	NO	Q4 27
20	Private Road	Complete final surfacing	NO	Q4 27
21	Private Road	Complete final surfacing	NO	Q4 27
22	Private Road	Complete final surfacing	NO	Q4 27
23	Private Road	Complete final surfacing	NO	Q4 27
24	Private Parking Court	Complete final surfacing	NO	Complete
25	Private Parking Court	Complete final surfacing	NO	Complete
26	Private Parking Court	Complete final surfacing	NO	Q4 25
27	Private Parking Court	Complete final surfacing	NO	Q1 27
28	Private Parking Court	Complete final surfacing	NO	Q1 27
29	Private Parking Court	Complete final surfacing	NO	Q1 27
30	Footpath Link	Complete final surfacing	NO	Complete
31	Public Open Space	Complete Soft Landscaping	NO	Complete



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

32	Public Open Space	Complete Soft Landscaping	NO	Q4 27
33	Public Open Space	Complete Soft Landscaping	NO	Q4 27
34	Public Open Space	Complete Soft Landscaping	NO	Q4 25
35	Public Open Space	Complete Soft Landscaping	NO	Q4 25
36	Public Open Space	Complete Soft Landscaping	NO	Q4 27
37	Public Open Space	Complete Soft Landscaping	NO	Q4 27
38	Public Open Space	Complete Soft Landscaping	NO	Q4 27
39	Public Open Space	Complete Soft Landscaping	NO	Q4 27
40	Play Area	Complete Works	NO	Q4 27
41	Drainage Basin	Complete Soft Landscaping	NO	COMPLETE
42	Drainage Basin	Complete Soft Landscaping	NO	Q3 25
43	Drainage Basin	Complete Soft Landscaping	NO	Q4 25
44	Drainage Basin	Complete Soft Landscaping	NO	Q4 27
45	Drainage Basin	Complete Soft Landscaping	NO	Complete
46	Drainage Basin	Complete Soft Landscaping	NO	Q1 27
47	Drainage Basin	Complete Soft Landscaping	NO	Q1 27
48	Drainage Basin	Complete Soft Landscaping	NO	Q1 27
49	Pumping Station	Complete Pumping station	NO	Complete
50	Pumping Station	Complete Pumping station	NO	Q2 26



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

Notes:

• The estate management company will also be responsible for maintaining small areas of incidental landscaping for a small number of properties. These items are not included on the above schedule due to their more limited nature and use, however they will be completed alongside the adjacent homes.



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

Parcel Remaining Works Plan



July 2025 – Updated Quarterly

Classified as General



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

Schedule of Remaining Works to Wider Estate

N/A

Wider Estate Remaining Works Plan

N/A

July 2025 – Updated Quarterly

Classified as General



Development Update - Infrastructure, amenities and facilities at Ludlow Green, Ludlow

Managing Agents Contact Details

Crest Nicholson has appointed **Broadoak** to undertake the estate management for the development. Should you wish to discuss any estate management matters please contact the following:

query@broadoakmanagement.co.uk
www.broadoakmanagement.co.uk

July 2025 – Updated Quarterly

Classified as General